## **Gardner-Webb University**

## Digital Commons @ Gardner-Webb University

Webb Administration Building

Campus Buildings & Grounds

10-4-1973

## Correspondence - 1973, October 4

Charles E. Mack Jr.

Follow this and additional works at: https://digitalcommons.gardner-webb.edu/gardner-webb-buildings-and-grounds-webb-administration-building

## **Recommended Citation**

Mack, Charles E. Jr., "Correspondence - 1973, October 4" (1973). *Webb Administration Building*. 74. https://digitalcommons.gardner-webb.edu/gardner-webb-buildings-and-grounds-webb-administration-building/74

This Book is brought to you for free and open access by the Campus Buildings & Grounds at Digital Commons @ Gardner-Webb University. It has been accepted for inclusion in Webb Administration Building by an authorized administrator of Digital Commons @ Gardner-Webb University. For more information, please contact digitalcommons@gardner-webb.edu.

October 4, 1973

Mr. Jack Ramsey A.A.Ramsey & Son Highway 74-A East Shelby, N.C. 28150

Re: Webb Building Addition

Dear Jack:

There are still several unfinished items which have been called to your attention previously. We are planning to dedicate this addition on October 20, 1973 and would like to have the building complete.

In reference to the "Time Limit" in our contract, the building was due to be completed April 4, 1973. We began to move in around August 1, 1973. The contract calls for \$100,00 for each calendar day of delay beyond the April 4th date.

According to our calculations this would result in 116 days of delay at \$100.00 per day or a total of \$11,600 in liquidated damages from April 4th to August 1, 1973.

Please advise how you wish to handle this amount.

Sincerely,

Charles E. Mack, Jr.
Coordinator of Business Affairs and
Business Manager

Mr. Thomas W. Cothran, Architect Mr. R. Patrick Spangler